Permanent Monitoring Installation Report



Field Ticket #	RGS1905230221		EOT	712.5 m MD	
Client	Santos Ltd		Tubing Size	2-3/8in 4.7 lb/ft	
Well Name	RM09-63-1		Casing Size	7in 23lb/ft	
Well Location	Roma		SHP	0 psi	
Rig	Savanna 71		ВНР	867 psi	
Customer Rep	Glen Fiala		SHT	20 °C	
Service Eng	K. Rowbotham		ВНТ	45 °C	
Activity	Date	Time	Activity	Date	Time
Depart Base	21-May-19	0:30	Job End	23-May-19	5:50
Job Start	21-May-19	2:00	Return Base	23-May-19	6:10
Gauge Use	Pump Control		Surface Card	Not required	
Gauge Depth	642.27 m		Telemetry	Analogue	
Gauge Type	4-20mA 0-1.5k psi, 105 DegC		Surface Output	4-20mA	
Pres Range	0-1500 psia		Cable Splice Depth	N/A	
Batch	Mar-19 Gauge Ver2		Tubing Hanger	1/4in NPT - 1/4in Swagelok	
Max Devi	0.0°		Wellhead Outlet	AnTech Type C	S/N 19-004127
TEC Cable	0.25" x 11mm Encap		Encapsulation	Square 11mm	1
Serial Number	7020093071/30		Manufacturer	Draka	
Conductor	16 AWG Solid Copper		Material	Polypropylene	
Tube OD	0.25"		Pres Rating	15 kpsi	
Material	316L SS		Temp Rating	150 DegC	
Gauge	Analogue		Pres Sensor	Piezoresistive	
Serial Number	LC00320		Calibration Range	0 -1500 psia	
Depth	642.27 m		Temp Sensor	N/A	
OD	1"		Temp Range	N/A	
Vibration	N/A		Vibration Range	N/A	
Gauge Carrier		Welded Pup Jo	oint		
Running OD		4.000"			
Serial Number		N/A			
Cross Coupling Protectors		2-3/8in - 3-1/2in Wiper Blade Style Stainless Steel			
Running OD		4.000"			
Qty Installed		66			
Bands and Clips Material		0.25" x 0.75" w-7/8" Buckle 316SS			
Qty Installed		137			

Comments: Gauge Carrier installed 6 full joints above PCP. 4-20mA Analogue gauge installed. RIH installing 66 banded CCP. Installed 2 x 1/4in NPT fittings in the hanger and pressure tested. Nippled down and installed Rod lock and AnTech wellhead outlet.



Permanent Monitoring Installation Report

Commence of Franks					
Sequence of Events					
Date	Time	Description			
21/05/2019	0:30	Travel to location.			
	1:10	Arrive location. Spot equipment. Safety meeting with crew.			
	2:00				
	2:10	Pick up Sheave and make up BHA.			
	14:30	Make up gauge carrier and gauge to completion.			
		RIH first 4 joints then increase back tension on spooling unit.			
	9:30	Tagged up on joint 68. Spool cable back on while POOH.			
	12:00	Depart location for Roma.			
22/05/2019	19:00	Travel to location.			
	19:45	Arrive location. Spot equipment.			
	21:15	Safety meeting with crew.			
	21:30	Pick up Sheave and make up BHA.			
	21:45	Make up gauge carrier and gauge to completion.			
		RIH first 4 joints then increase back tension on spooling unit.			
		Installed banded cross coupling protectors.			
23/05/2019	1:45	Make up hanger.			
		Strip encapsulation and pass cable through tubing hanger and tighten TEC seals.			
	2:00	Land hanger and start pressure test to 1500 psi.			
		Rig down floor.			
		Nippled down.			
	4:30	Land and nipple up rod-lock.			
		Pressure test rod lock to 300/3000 psi.			
	5:35	Install AnTech wellhead outlet.			
	5:45	Final gauge reading 867 psia.			
	5:50	Prepare report.			
	6:10	Depart location for Roma.			
		Arrive at Roma.			
<u>. </u>					