Permanent Monitoring Installation Report



Field Ticket #	DCC10000F1	200	EOT	027.5 MD		
	RGS1909051700			837.5 m MD		
Client	Santos Ltd		Tubing Size	2-3/8in 4.7 lb/ft		
Well Name	RM50-105-1		Casing Size	7in 23lb/ft		
Well Location	Roma		SHP	0 psi		
Rig	WildDesert 4		ВНР	1162 psi		
Customer Rep	Trevor Schulze		SHT	20 °C		
Service Eng	Ben Cosgrove		ВНТ	45 °C		
Activity	Date	Time	Activity	Date	Time	
Depart Base	05-Sep-19	12:15	Job End	05-Sep-19	17:45	
Job Start	05-Sep-19	14:15	Return Base	05-Sep-19	18:00	
Gauge Use	Pump Control		Surface Card	Not required		
Gauge Depth	805.71 m		Telemetry	Analogue		
Gauge Type	4-20mA 0-1.5k psi, 105 DegC		Surface Output	4-20mA		
Pres Range	0-1500 psia		Cable Splice Depth	N/A		
Batch	Mar 19" Rev 2		Tubing Hanger	1/4in NPT - 1/4in Swagelok		
Max Devi	0.0°		Wellhead Outlet	AnTech Type C S/N 19-013201		
TEC Cable	0.25" x 11mm Encap		Encapsulation	Square 11mm		
Serial Number	7020103706/50		Manufacturer	Draka		
Conductor	16 AWG Solid Copper		Material	Polypropylene		
Tube OD	0.25"		Pres Rating	15 kpsi		
Material	316L SS		Temp Rating	150 DegC		
Gauge	Analogue		Pres Sensor	Piezoresistive		
Serial Number	LC00406		Calibration Range	0 -1500 psia		
Depth	805.71 m		Temp Sensor	N/A		
OD	1"		Temp Range	N/A		
Vibration	N/A		Vibration Range	N/A		
Gauge Carrier	Cannon Clamp Type with Vibration Sleeve					
Running OD		4.600"				
Serial Number		N/A				
Cross Coupling Protectors		2-3/8in - 3-1/2in Wiper Blade Style Stainless Steel				
Running OD		4.000"				
Qty Installed		84				
Bands and Clips Material		0.25" x 0.75" w-7/8" Buckle 316SS				
Qty Installed		170				
Comments: Cause Carrier installed 2 full joints above DCD 4 20mA Analogue gauge installed DILL installing 94						

Comments: Gauge Carrier installed 2 full joints above PCP. 4-20mA Analogue gauge installed. RIH installing 84 banded CCP. Installed 2 x 1/4in NPT fittings in the hanger and pressure tested. Nippled down and installed Rod lock and AnTech wellhead outlet.



Permanent Monitoring Installation Report

Sequence of Events				
Date	Time	Description		
		Wildesert Rig Crew to perform Gauge install.		
		Pick up Sheave and make up BHA.		
		Make up gauge carrier and gauge to completion.		
		RIH first 4 joints then increase back tension on spooling unit.		
		Installed 84 banded cross coupling protectors.		
5-Sep-19	12:15	Depart Base		
	13:15	Arrive at location		
	14:45	Make up hanger.		
		Strip encapsulation and pass cable through tubing hanger and tighten TEC seals.		
	15:00	Land hanger and start pressure test to 1500 psi.		
		Rig down floor.		
		Nippled down.		
	16:30	Land and nipple up rod-lock.		
		Pressure test rod lock to 300/3000 psi.		
	17:30	Install AnTech wellhead outlet.		
	17:45	Final gauge reading 1162.23 psia.		
		Prepare report.		
	18:00	Depart location for Roma.		
	19:00	Arrive at Roma.		