## **Permanent Monitoring Installation Report**



Field Ticket #	RGS1906032140		EOT	1360.1 m MD	
Client			Tubing Size	2-3/8in 4.7 lb/ft	
Well Name			Casing Size	7in 23lb/ft	
Well Location	Roma		SHP	0 psi	
Rig	WildDesert 4		ВНР	1067 psi	
<b>Customer Rep</b>	R. Mann		SHT	20 °C	
Service Eng	M. Auld		ВНТ	45 °C	
Activity	Date	Time	Activity	Date	Time
Depart Base	3-06-2019	20:30	Job End	4-06-2019	3:00
Job Start	3-06-2019	21:15	Return Base	4-06-2019	4:00
Gauge Use	Pump Control		Surface Card	Not required	
Gauge Depth	1330.86 m		Telemetry	Analogue	
Gauge Type	4-20mA 0-1.5k psi, 105 DegC		Surface Output	4-20mA	
Pres Range	0-1500 psia		Cable Splice Depth	N/A	
Batch	Mar-19 Gauge Ver2		Tubing Hanger	1/4in NPT - 1/4in Swagelok	
Max Devi	10.0°		Wellhead Outlet	AnTech Type C S/N 18-022039	
TEC Cable	0.25" x 11mm Encap		Encapsulation	Square 11mm	
Serial Number	7020093071/20		Manufacturer	Draka	
Conductor	16 AWG Solid Copper		Material	Polypropylene	
Tube OD	0.25"		Pres Rating	15 kpsi	
Material	316L SS		Temp Rating	150 DegC	
Gauge	Analogue		Pres Sensor	Piezoresistive	
Serial Number	LC00343		Calibration Range	0 -1500 psia	
Depth	1330.86 m		Temp Sensor	N/A	
OD	1"		Temp Range	N/A	
Vibration	N/A		Vibration Range	N/A	
Gauge Carrier	Cannon Clamp Type with Vibration Sleeve				
Running OD		4.600"			
Serial Number		N/A			
Cross Coupling Protectors		2-3/8in - 3-1/2in Wiper Blade Style Stainless Steel			
Running OD		4.000"			
Qty Installed		10			
Bands and Clips Material		0.25" x 0.75" w-7/8" Buckle 316SS			
Qty Installed		22			

Comments: Gauge Carrier installed top of 2nd full joint above PCP. 4-20mA Analogue gauge installed. RIH installing 128 cannon clamps and 10 banded CCP. Installed 2 x 1/4in NPT fittings in the hanger and pressure tested. Nippled down and installed Rod lock and AnTech wellhead outlet.



## **Permanent Monitoring Installation Report**

Sequence of Events				
Date	Time	Description		
		Wildesert Rig Crew to perform Gauge install.		
		Pick up Sheave and make up BHA.		
		Make up gauge carrier and gauge to completion.		
		RIH first 4 joints then increase back tension on spooling unit.		
		Installed 128 Cannon Clamps		
		Installed 10 banded cross coupling protectors.		
3-06-2019	20:30	Depart Base		
	21:15	Arrive at location		
	23:15	Make up hanger.		
		Strip encapsulation and pass cable through tubing hanger and tighten TEC seals.		
	23:30	Land hanger and start pressure test to 1500 psi.		
		Rig down floor.		
		Nippled down.		
4-06-2019	1:15	Land and nipple up rod-lock.		
		Pressure test rod lock to 300/3000 psi.		
	2:00	Install AnTech wellhead outlet.		
	2:15	Final gauge reading 1066.64 psia.		
	2:30	Prepare report.		
	3:00	Depart location for Roma.		
	4:00	Arrive at Roma.		