Permanent Monitoring Installation Report



		I			
		_	2-3/8in 4.7 lb/ft		
		_	7in 23lb/ft		
Roma		SHP	14 psi		
WildDesert 4		ВНР	1203 psi		
R . Mann		SHT	20 °C		
A.Hamilton		ВНТ	45 °C		
Date	Time	Activity	Date	Time	
16-Jan-20	19:30	Job End	17-Jan-20	2:00	
16-Jan-20	21:00	Return Base	17-Jan-20	3:00	
Pump Control		Surface Card	Not required		
830.34 m		Telemetry	Analogue		
4-20mA 0-1.5l	k psi, 105 DegC	Surface Output	4-20mA		
0-1500 psia		Cable Splice Depth	N/A		
•		Tubing Hanger	1/4in NPT - 1/4in Swagelok		
0.0°		Wellhead Outlet	19-042079		
0.25" x 11mm Encap		Encapsulation	Square 11mm		
'20265554		Manufacturer	Draka		
16 AWG Solid Copper		Material	Polypropylene		
0.25"		Pres Rating	15 kpsi		
316L SS		Temp Rating	150 DegC		
Analogue		Pres Sensor	Piezoresistive		
LC00685		Calibration Range	0 -1500 psia		
830.34 m		Temp Sensor	N/A		
1"		Temp Range	N/A		
N/A		Vibration Range	N/A		
	Cannon Clamp Type with Vibration Sleeve				
	4.600"				
	N/A				
Cross Coupling Protectors		2-3/8in - 3-1/2in Wiper Blade Style Stainless Steel			
	4.000"				
	86				
Bands and Clips Material		0.25" x 0.75" w-7/8" Buckle 316SS			
	Santos Ltd RM90-56-1 Roma WildDesert 4 R . Mann A.Hamilton Date 16-Jan-20 16-Jan-20 Pump Control 830.34 m 4-20mA 0-1.5l 0-1500 psia DEC19 BI Testo 0.0° 0.25" x 11mm '20265554 16 AWG Solid 0.25" 316L SS Analogue LC00685 830.34 m 1" N/A	RM90-56-1 Roma WildDesert 4 R . Mann A.Hamilton Date Time 16-Jan-20 19:30 16-Jan-20 21:00 Pump Control 830.34 m 4-20mA 0-1.5k psi, 105 DegC 0-1500 psia DEC19 BI Tested 0.0° 0.25" x 11mm Encap '20265554 16 AWG Solid Copper 0.25" 316L SS Analogue LC00685 830.34 m 1" N/A Cannon Clamp 4.600" N/A tors 2-3/8in - 3-1/2 4.000" 86	RM90-56-1 ROMA RM90-56-1 ROMA ROMA WildDesert 4 R . Mann A.Hamilton BHT Date Time Activity	RGS2001162128	

Comments: Gauge Carrier installed 2 full joints above PCP. 4-20mA Analogue gauge installed. RIH installing 86 banded CCP. Installed 2 x 1/4in NPT fittings in the hanger and pressure tested. Nippled down and installed Rod lock and AnTech wellhead outlet.



Permanent Monitoring Installation Report

	Sequence of Events			
Date	Time	Description		
16-Jan-20	19:30	Depart Base		
	20:30	Arrive at location		
		Wildesert Rig Crew to perform Gauge install.		
		Pick up Sheave and make up BHA.		
		Make up gauge carrier and gauge to completion.		
		RIH first 4 joints then increase back tension on spooling unit.		
	21:15	Installed 86 banded cross coupling protectors.		
	21:30	Make up hanger.		
	21:45	Strip encapsulation and pass cable through tubing hanger and tighten TEC seals.		
	22:00	Land hanger and start pressure test to 1500 psi.		
	22:30	Rig down floor.		
	23:00	Nippled down.		
	23:15	Land and nipple up rod-lock.		
	23:30	Pressure test rod lock to 300/3000 psi.		
	23:45	Install AnTech wellhead outlet.		
	0:50	Final gauge reading 1202.81 psia.		
	0:55	Prepare report.		
	1:35	Depart location for Roma.		
	2:35	Arrive at Roma.		